

CITY OF CHEYENNE
CONTRACT MODIFICATION

Contract Modification: #1
Project: Polk Avenue Greenway Connector
Project Number: Contract #6137
Contractor: Reiman
Date Prepared: 12/17/2014

The above reference contract is hereby modified in the manner set forth in the following and such amendments and modifications are agreed to by the undersigned, being parties to this contract and agreement. All other aspects of the agreement remain unchanged and in full force and effect.

I. Description of Changes:

Original Contract Amount:	\$ 706,166.03
Modification #1:	\$ 107,505.38
Modification Total	\$ 107,505.38
New Contract Total:	\$ 813,671.41

II. Contract Items:

All items to remain the same as original agreement.

III. Schedule:

The services of this Agreement shall commence on the date stipulated in the "Notice to Proceed" that will be issued by the City. The work shall be completed within sixty (60) calendar days. If the work has not been completed within the time stipulated above, including any extensions of time issued by the City for excusable delays, the Contractor and his sureties shall pay the City fixed, agreed liquidated damages, as stipulated in the Supplemental Conditions, for each calendar day of delay until the work is completed.

IV. Summary:

Unforeseen expenses due to soil conditions and weather.

V. Approvals

Date: _____

City of Cheyenne

Mayor Richard L. Kaysen

/_____
/ATTEST: City Clerk Carol Intlekofer

Recommend Approval by Parks and Recreation Director

D. White

Date: *Jan 29, 2015*

AMENDMENT NUMBER ONE TO CITY CONTRACT NO. 6137, BETWEEN THE CITY OF
CHEYENNE AND REIMAN CORP. AND SUBSIDIARY, RELATING TO THE POLK
AVENUE PROJECT,

AND

AMENDMENT NUMBER ONE TO CITY CONTRACT NO. 6134, BETWEEN THE CITY OF
CHEYENNE AND LARAMIE COUNTY, WYOMING, AND AMENDMENT NUMBER ONE
TO CITY CONTRACT NO. 6135, BETWEEN THE CITY OF CHEYENNE AND WC
INVESTMENTS, INC., PERTAINING TO REIMBURSEMENTS TO BE PAID TO THE CITY
OF CHEYENNE FOR PORTIONS OF THE COSTS OF CONSTRUCTION OF THE POLK
AVENUE PROJECT.

WHEREAS, the City of Cheyenne entered into City Contract No. 6134 under which the Board of County Commissioners of Laramie County, Wyoming, agreed to reimburse the City for Laramie County's share of the construction costs of the Polk Avenue Project that are directly attributable to those portions of Polk Avenue that have not been annexed into the City; and

WHEREAS, under City Contract No. 6134, the maximum contribution of Laramie County to the costs of the Polk Avenue Project is \$277,958.36; and

WHEREAS, the City of Cheyenne entered into City Contract No. 6135 under which WC Investments, Inc., (WCII) agreed to reimburse the City for WCII's share of the construction costs of the Polk Avenue Project that are required in connection with the development of WCII's real property adjacent to Polk Avenue; and

WHEREAS, under City Contract No. 6135, the maximum contribution of WCII to the costs of the Polk Avenue Project is \$66,787.34; and

WHEREAS, the City of Cheyenne entered into City Contract No. 6137 under which Reiman Corp. and Subsidiary, ("Reiman") agreed to provide labor and materials to construct the Polk Avenue Project in accordance with the plans, specifications, terms and conditions of said contract for the total contract price of \$706,166.03; and

WHEREAS, due to unexpected conditions encountered during construction, the City and its project manager propose to issue Change Order No. One, in the form attached to this Amendment, directing Reiman to supply additional labor and materials to complete the Polk Avenue Project in exchange for an increase in the contract price in the amount of \$107,505.38; and

WHEREAS, the City, Laramie County, WCII, and Reiman participated in the formulation of Change Order No. One, attached to this Amendment, and each has agreed that the increase in the contract price of City Contract No. 6137, as provided for in this Amendment, will be paid by the City

to Reiman and that Laramie County will reimburse the City for its share of the increase in the contract price in the amount of \$45,943.24 and that WCII will reimburse the City for its share of the increase in the contract price in the amount of \$9,027.39; and

WHEREAS, the increase in Laramie County's share and WCII's share of the costs of construction of the Polk Avenue Project will likely exceed the maximums provided for in City Contract No.'s 6134 and 6135.

NOW THEREFORE IT IS MUTUALLY AGREED AS FOLLOWS:

1. The contract price to be paid by the City to Reiman pursuant to City Contract No. 6137 shall be increased by the sum of \$107,505.38.

2. The Board of County Commissioners of Laramie County, Wyoming, will reimburse the City for Laramie County's share of the increased contract price in the amount of \$45,943.24 and, to the extent that this reimbursement exceeds the maximum contribution to be paid by Laramie County under City Contract No. 6134, said contract is hereby amended to require Laramie County to pay its portion of the construction costs of the Polk Avenue Project as specified herein.

3. WCII will reimburse the City for WCII's share of the increased contract price in the amount of \$9,027.39 and, to the extent that this reimbursement exceeds the maximum contribution to be paid by WCII under City Contract No. 6135, said contract is hereby amended to require WCII to pay its portion of the construction costs of the Polk Avenue Project as specified herein. Unless otherwise agreed in writing, WCII shall not be obligated to reimburse the City for project cost overruns which exceed the limits specified in City Contract No. 6135 or in this amendment to said contract.

4. WCII will remove all piles of top soil and overburden which have been placed on the property of WCII in the area between Polk Avenue and the temporary construction access point to the property of WCII from Pershing Boulevard, except that the City and its contractors shall have the right, before June 30, 2015, to access and remove top soil as needed to complete punch list items. Neither the City nor its contractors shall add, nor permit others to add, any top soil or overburden to the existing piles.

5. All terms and conditions of City Contract No.'s 6134, 6135, and 6137 shall remain in full force and effect except as modified by this Amendment.

6. This Amendment shall become effective when it has been duly executed by authorized representatives of the parties to this Amendment.

REMAINDER OF THIS PAGE LEFT BLANK

SIGNATURE PAGES TO FOLLOW

BOARD OF COUNTY COMMISSIONERS OF
LARAMIE COUNTY, WYOMING

Date

Laramie County Commissioners

(SEAL)

Attest:

Debra K. Lathrop, Laramie County Clerk

Approved as to form only:

Laramie County Attorney's Office

CITY OF CHEYENNE

Date

Richard L. Kaysen, Mayor

(SEAL)

Attest:

Carol Intlekofer, City Clerk

Approved as to form only:

City Attorney's Office

WC Investments, Inc., a Wyoming corporation

By: 
Doug Walker

Title Pres

Date: 1/16/15

Reiman Corp. and Subsidiary

By: _____
Rich Bolkovatz

Title: _____

Date: _____

CHANGE ORDER NO. One

November 19, 2014

CITY OF CHEYENNE CONTRACT NO: 6137

ENGINEER'S PROJECT NO: 3425.12

PROJECT: Polk Avenue Greenway

CONTRACTOR: Reiman Corporation

CONTRACT FOR: Roadway and Greenway construction on Polk Avenue from U.S. 30 to East Pershing Blvd.

TO: Mr. Rich Bolkovatz, Project Manager, Reiman Corporation and Subsidiary

CONTRACTOR

You are directed to make the changes noted below in the subject Contract:

Nature of the Changes

Subgrade Stabilization: Based on the underground conditions found during the installation of the storm sewer from 7+44 to 11+50 and proof roll from Sta. 1+00 to 4+50, the subgrade area is comprised of lenses of silty sands, clayey sands, and organic and silty clays. Stability of the subgrade for the future roadway and Greenway was very sensitive to moisture and the depth and location of the lenses of organic material. Therefore, stabilization of the subgrade will be required to support the future surfacing material and curb and gutter. Two types of remediation will be required:

- 1) *Fly Ash Stabilization from Sta. 1+00 to 4+50± (i.e. 28' from TBC to TBC):*
Treat the pavement subgrade by tilling the existing material with the addition of a mixture of Class C fly ash mixing, shaping, and compaction of the mixed material to the required density in conformity with the typical sections, lines, and grades as shown on the plans. Additional mobilization will be required for additional sub-contractor.
- 2) *Sub-excavation and placement of import structural backfill from Sta. 6+85 to Sta. 4+50, 7+44 to Sta. 11+00, (i.e. 28' to 34.5' top back of curb to top back of curb and Sub-excavate 18" below bottom of crushed base.*
 - *Sub-excavate 18" of unsuitable material from bottom of proposed surfacing and dispose of at a site determined by the Contractor*

- Install reinforced biaxial Mirafi Geogrid per the manufacturers recommendations
 - Install 18" of structural backfill using crushed concrete
 - Install 5" of Crushed Base Special under the 2' wide Curb and Gutter Type 'A'.
- 3) Sub-excavation and placement of import structural backfill Sta. 6+85 to 10+50 Greenway (i.e. 10' wide).
- Sub-excavate 12" of unsuitable material from bottom of proposed surfacing and dispose of at a site determined by the Contractor
 - Install reinforced biaxial Mirafi Geogrid per the manufacturers recommendations
 - Install 12" of structural backfill using crushed concrete

Unanticipated Field Conditions:

Relocate Watermain: During pipe trench excavation on main storm line at the intersection of Cheyenne Street and Polk Avenue, an existing waterline was found to be closer in proximity the proposed 8' diameter manhole (A-5) than anticipated. Relocation of the water main was required to meet WYDEQ/ BOPU requirements. Additional 8" DR-14 PVC watermain, (2) 8" 45° bends, and Megalug mechanical joint restraints for PVC pipe were required to complete the relocation of the watermain.

Unsuitable Material: During the grading of the northwest side of the project, a mixture of asphalt and trash were encountered within the right-of-way. This material was planned for as unclassified excavation however, the nature of the material required removal and proper disposal offsite which was not anticipated.

Additional Mobilization: Due to adverse weather days, delay in relocation of dry utilities by Cheyenne Light, Fuel, and Power, and additional work on the project, additional time will be required to complete the project. Additionally, project sequencing was altered due to delays in the project which have impacted workloads of the Contractor and Sub-contractors. This alteration required additional days for completion of the project.

In addition, maintenance of the structural erosion control features and traffic control were required due to the increased time of the project.

Dry Utility Relocation Delay: The construction documents outlined that a third party (i.e. Cheyenne Light, Fuel, and Power) would relocate gas main, gas services, and (4) four electrical power poles prior to construction beginning on Polk Avenue project. Due to unforeseen circumstances, the dry utilities were not able to be relocated and an additional gas line was installed on the south portion of the project. These changes impacted the efficiency, sequencing, and schedule for an unreasonable amount of time. As a result, additional mobilization was required to complete the project.

QUANTITIES:

Item No.	Item	Unit	Original Plan Qty.	Estimated Revised Qty.	Change In Qty.	Unit Price	Estimated Change in Cost			
							City of Cheyenne	Laramie County	WC Investments, Inc.	Total Project
1030.01	Mobilization	LS	67,000	84,515	+17,515	\$1.00	\$8,919.38	\$5290.78	\$3,304.84	+\$17,515.00
1050.01	Traffic Control	LS	8,500	11,300	2,800	\$1.00	\$1,433.60	\$1,098.16	\$268.24	\$2,800.00
1563.01	Storm Water Control and Erosion Control	LS	4,500	6,000	1,500	\$1.00	\$768.00	\$588.30	\$143.70	+\$1,500.00
2222.04	Export Unsuitable Material	CY	0	765	+765	\$9.20	\$947.60	\$6,090.40		+\$7,038.00
2235.01	Pozzolan Subgrade Stabilization 12"	SY	0	1,089	+1,089	\$9.20	\$5,009.40		\$5,009.40	+\$10,018.80
2235.02	Slurry Stabilization	LS	0	1,110.12	+1,110.12	\$1.00	\$555.06		\$555.06	+\$1,110.12
2231.03	Crushed Base (C&G)	Ton	0	104.9	+104.9	\$24.00	\$794.40	\$1,020.00	\$703.20	+\$2,517.60
2231.04	Crushed Concrete	CY	0	765	+765	\$34.50	\$3,553.50	\$22,839.00		+\$26,392.50
2231.05	Crushed Concrete	Ton	0	713.72	+713.72	\$27.60	\$9,849.34		\$9,849.33	+\$19,698.67
2665.50	Water Line Relocation	LS	0	4,233.21	+4233.21	\$1.00	\$1,411.07	\$1,411.07	\$1,411.07	\$4,233.21
2895.01	Geogrid	SY	0	2,553.3	+2,553.3	\$5.75	\$4,982.95	\$7,605.53	\$2,093.00	\$14,681.48
N/A	Adjustments See Footnote (2) below.	LS					\$14,310.45		(\$14,310.45)	\$0.00
Foot Notes: 1. Bold Items Indicate new bid item. 2. City of Cheyenne Parks and Recreation and WC Investments, Inc. negotiated obligation adjustment.						Total Estimate Change In Cost	\$52,534.75	\$45,943.24	\$9,027.39	\$107,505.38

ANTICIPATED BREAKOUT SUMMARY

DESCRIPTION	CITY OF CHEYENNE	LARAMIE COUNTY	WC INVESTMENTS, INC.	TOTAL PROJECT
Original Contract Amount	\$ 361,420.33	\$ 277,958.36	\$ 66,787.34	\$ 706,166.03
Net Change by Change Order	\$ 52,534.75	\$ 45,943.24	\$ 9,027.39	\$ 107,505.38
Current Contract Amount	\$ 413,955.08	\$ 323,901.60	\$ 75,814.73	\$ 813,671.41

ADDITIONAL MODIFICATIONS:

Not valid until signed by the Owner, Engineer, and Contractor

These changes result in the following adjustment of Contract Amount or Contract Time:

The original Contract Sum was\$706,166.03
 Net change by previously authorized Change Orders\$0.00
 The Contract Sum prior to this Change Order was\$706,166.03
 Net (Increase) Resulting from This Change Order.....\$107,505.38
 The new Contract Sum Including this Changer Order\$813,671.41
 The Contract time will be increased by 50 (Calendar Days)
 The Date of Substantial Completion as of the date of this Change Order therefore isOctober 4, 2014
 The Date of Final Completion, for the purpose of assessing liquidated damages, as of this Change Order isOctober 18, 2014

The Above Changes Are Approved:



 Engineer


By: Thomas D. Cobb, AVI, P.C.

Date: 11.20.14

The Above Changes Are Accepted:

Reiman Corp. and Subsidiary

 Contractor

By:  Rich Bolkovatz

Date: November20, 2014

The Above Changes Are Accepted:

Richard L. Kaysen, Mayor, City of Cheyenne

By: _____

Date: _____

CHANGE ORDER QUANTITY VERIFICATION AND ENTITY SPLIT

ROADWAY STABILIZATION (1/2 SPLIT WC INVESTMENTS / CITY OF CHEYENNE)

① STA. 4+50 TO 6+84±

2231.05 CRUSHED CONCRETE

PERI. WEIGH. TICKETS (SIMX1 CONTRACTORS) = 713.72 tons

2895.01 GEOGRID

$$28' \times 234' / (1 \text{ yd}^2 / 9 \text{ ft}^2) = 728 \text{ yd}^2$$

2235.02 SLURRY STABILIZATION / PCO #11; SLURRY PUMPING
\$ 1,110.12

2231.03 CRUSHED BASE (C&G)

STA. 1+00 TO 6+90 LT & 2+15 TO 7+36 RT

* U.V. (TERRACON; WILLITS DIT) = 134.7 @ 7.9% (SEE ATTACHED)

$$2' \times (590' + 521') \times (5'' / 12'' \text{ ft}) \times (134.7 \text{ lbs} / \text{ft}^3) \times (1 \text{ TON} / 2000 \text{ lbs})$$
$$= 62.35 \text{ TON}$$

SAY, 62.4 TON

② STA. 1+00 TO 4+50± (1/2 SPLIT WC INVESTMENTS / CITY OF CHEYENNE)

2235.01 POZZOLAN SUBGRADE STABILIZATION 12"

$$28' \times 350' \times (1 \text{ yd}^2 / 9 \text{ ft}^2) = 1,088.89 \text{ yd}^2$$

SAY, 1089 yd²

1030.01 MOBILIZATION (LS)

\$ 4,025.00

2231.03 CRUSHED BASE (C&G)
(SEE ABOVE)

3125.12

CM#1

PROJECT	PAGE
LOCATION	DATE
PRODUCT	BY
CLIENT	CORP

ENGINEERING | PLANNING | SURVEYING



SUB-TOTAL ROADWAY STABILIZATION (1/2 EA. CITY OF CHEYENNE / VIC INVESTMENTS)

	<u>WC INVEST.</u>	<u>CITY OF CHEY.</u>
2231.04 CRUSHED CONCRETE 713.72 tons * \$27.00/ton = \$19,698.67 / 2	\$ 9,849.34	\$ 9,849.33
2235.02 SLURRY STABILIZATION \$1,110.12 / 2	\$ 555.06	\$ 555.06
2895.01 GEOGRID 728 yd ² (\$5.75 / yd ²) / 2	\$ 2,093.00	\$ 2,093.00
2231.03 CRUSHED BASE (C+G) (WC) 62.4 ton (521 / 1111) = 29.26 ton SAY, 29.3 ton (LT) x \$24.00/ton (CITY) 62.4 ton (590 / 1111) = 33.14 ton SAY, 33.1 ton (RT) x \$24.00/ton	\$ 703.20	\$ 794.40
2235.01 POZZOLAN STABILIZATION 12" 1,089 yd ² x \$9.20 / yd ² / 2	\$ 5,009.40	\$ 5,009.40
1030.01 MOBILIZATION (LS) \$ 4,025.00 / 2	\$ 2,012.50	\$ 2,012.50
	<u>\$ 20,222.50</u>	<u>\$ 20,313.69</u>

3125.12

CM#1

PROJECT	PAGE 2
LOCATION	DATE
PRODUCT	BY COBB
CLIENT	CHECKED

MISCELLANEOUS

ADDITIONAL TRAFFIC CONTROL, STORM WATER MANAGEMENT,
WATER LINE RELOCATION

COSTS DISTRIBUTED BASED ON ORIGINAL CONTRACT SPLIT
PERCENTAGES FOR LUMP SUM ITEMS AT AGREEMENTS
9.58% W/C INVESTMENTS, 39.22% LARAMIE COUNTY, AND
51.20% CITY OF CHEYENNE.

	<u>CITY</u>	<u>LARAMIE CO.</u>	<u>W/C INVEST</u>
① 1050.01 TRAFFIC CONTROL (LS) + \$2,800 ✓ (CITY) \$2800 (0.512) = \$1,433.60 (LARAMIE) \$2800 (0.3922) = \$1,098.16 (W/C) \$2,800 (0.0958) = \$268.24	\$1,433.60	\$1,098.16	\$268.24
② 1563.01 STORM WATER CONTROL \$768.00 EROSION CONTROL (LS) + \$1500 ✓ (CITY) \$1500 (0.512) = \$768.00 (LARAMIE) \$1500 (0.3922) = \$588.30 (W/C) \$1,500 (0.0958) = \$143.70	\$768.00	\$588.30	\$143.70
③ 2665.50 WATER LINE RELOCATION (LS) \$4,233.21	\$1,411.07	\$1,411.07	\$1,411.07

∴ 1/3 COUNTY, CITY, AND WALKER
\$4,233.21 / 3 = \$1,411.07

SUB-TOTAL \$3,612.67 \$3,097.53 \$1,823.01

3/25/12

cm#1

PROJECT	PAGE 3
LOCATION	DATE
PROJECT	BY COBB
CLIENT	CHECKED

ENGINEERING | PLANNING | SURVEYING



GREENWAY STABILIZATION (CITY OF CHEYENNE)

① STA. 10+50 TO 9+20 (130') (1' DEEP)
9+00 TO 7+53 (147')

2231.04 CRUSHED CONCRETE
 $1' \times (130' + 147') \times 10' \times (1 \text{ yd}^3 / 27 \text{ ft}^3) = 102.59 \text{ yd}^3$
SAY, 103 yd³

2895.01 GEOGRID
 $(130' + 147') \times 12' \times (1 \text{ yd}^2 / 9 \text{ ft}^2) = 369.33 \text{ yd}^2$
SAY, 369.3 yd²

2222.04 EXPORT UNSUITABLE MATERIAL
BASED ON THEORETICAL $1' \times (130' + 147') \times 10' \times (1 \text{ yd}^3 / 27 \text{ ft}^3)$
= 103 yd³

② STA. 10+50 TO 11+50 (100') (2' DEEP)

2231.04 CRUSHED CONCRETE
 $2' \times 100' \times 10' \times (1 \text{ yd}^3 / 27 \text{ ft}^3) = 74.1 \text{ yd}^3$

2895.01 GEOGRID
 $12' \times 100' \times (1 \text{ yd}^2 / 9 \text{ ft}^2) = 133.3 \text{ yd}^2$

SUB-TOTAL CITY OF CHEYENNE

CITY OF CHEYENNE

2222.04 EXPORT UNSUITABLE MATERIAL
103 yd³ (\$ 9.20 / yd³)

\$ 947.60

2231.04 CRUSHED CONCRETE
(103 yd³ + 74.1 yd³) x (\$ 34.50 / yd³)

\$ 6,109.95

2895.01 GEOGRID
(369.3 yd² + 133.3 yd²) x (\$ 5.75 / yd²)

\$ 2,889.95

\$ 9,947.50

3425.12

CM# 1

PROJECT	PAGE 4
LOCATION	DATE 9.26.14
PRODUCT	BY COBB
CLIENT	CHECKED

ROADWAY STABILIZATION (LARAMIE COUNTY)

① 1400 TO 7+43.99

AREA (AUTOCAD 2014, CIVIL 3D) = 11,904.13 ft^2
(CURB TO CURB) (1.5' DEEP)

2222.04 EXPORT UNSUITABLE MATERIAL

$$11,904.13 \text{ ft}^2 \times 1.5 \text{ ft} \times (1 \text{ yd}^3 / 27 \text{ ft}^3) = 661.34 \text{ yd}^3$$

SAY, 662 yd^3

2231.04 CRUSHED CONCRETE

$$11,904.13 \text{ ft}^2 \times 1.5' \times (1 \text{ yd}^3 / 27 \text{ ft}^3) = 661.34 \text{ yd}^3$$

SAY, 662 yd^3

2895.01 GEOTRID

$$11,904.13 \text{ ft}^2 \times (1 \text{ yd}^2 / 9 \text{ ft}^2) = 1,322.68 \text{ yd}^2$$

SAY, 1,322.7 yd^2

2231.03 CRUSHED BASE (C&G)

CURB & GUTTER LENGTH (AUTOCAD 2014, CIVIL 3D)

$$= 384.1 + 381.5 = 765.6$$

USING UNIT WEIGHT (SIMONS) GRADING "V"

PLACED IN AREA = 133.2 lbs/ft^3 @ 7.2% OPTIMUM

$$765.6' \times 2' \times (5'' / 12'' \text{ ft}) \times (133.2 \text{ lbs/ft}^3) \times (1 \text{ TON} / 2000 \text{ lbs})$$

$$= 42.49 \text{ TONS SAY, 42.5 TON}$$

3425.12

CM #1

PROJECT	PAGE
LOCATION	DATE
PRODUCT	BY
CLIENT	CHECKED

5
9/26/14
COBB

ROADWAY STABILIZATION SUB-TOTAL LARAMIE COUNTY

	<u>LARAMIE COUNTY</u>
2222.04 EXPORT UNSUITABLE MATERIAL 662 yd ³ x (\$9.20/yd ³)	\$6,090.40
2231.04 CRUSHED CONCRETE 662 yd ³ x (\$34.50/yd ³)	\$22,839.00
2895.01 GEOTEXTILE 1,322.7 yd ² x (\$5.75/yd ²)	\$7,605.53
2231.03 CRUSHED BASE (C&G) 42.50 tons x (\$24.00/ton)	\$1,020.00
SUB-TOTAL	<u>\$37,554.69</u>

DEY UTILITY RELOCATION DELAY (11.19.14)

ADDITIONAL COSTS RELATED TO UNFORSEEN DELAY OF 22 DAYS FOR RELOCATION OF A THIRD PARTY GAS MAIN, UTILITY OVERHEAD POLE(S), AND INSTALLATION OF A NEW GAS MAIN WITHIN THE PROJECT AREA. IN ADDITION, 8 ADDITIONAL WEATHER DAYS WERE ENCOUNTERED WAS CONTRIBUTED TO INEFFICIENCIES AND SEQUENCING ISSUES.

COSTS DISTRIBUTED BASED ON ORIGINAL CONTRACT SPLIT PERCENTAGES FOR LUMP SUM ITEMS AT AGREEMENTS 9.58% W/C INVESTMENTS, 39.22% LARAMIE COUNTY, 51.20% CITY OF CHEYENNE.

	<u>CITY</u>	<u>LARAMIE CO.</u>	<u>W/C INVEST.</u>
① 1030.01 MOBILIZATION + \$13,490.00	\$6,906.88	\$5,290.78	\$1,292.34
(CITY) \$13,490(0.512) = \$6,906.88			
(LARAMIE) \$13,490(0.3922) = \$5,290.78			
(W/C) \$13,490(0.0958) = \$1,292.34			
		TOTAL \$13,490.00 ✓	

3425.12

cm #1

PROJECT	PAGE	6
LOCATION	DATE	9.26.14 11.19.14
PRODUCT	BY	T. COBB
CLIENT	CHECKED	